



## Essex Street

### Roadway Reconstruction Project

### Two Week Look Ahead: May 16<sup>th</sup> – May 27<sup>th</sup>

#### General Project Information:

- Project work hours: 7am – 3:30pm for day work
- Project work limits: Entire project: Essex Street from North Street to Washington Street  
Current work zone: Sewall to Barton section, transitioning to Barton to Washington

#### Projected Construction Activities:

<p>Week of May 16<sup>th</sup></p>	<ul style="list-style-type: none"> <li>• Work Zone 2 &amp; 5 sidewalks (Sewall to Barton)</li> <li>• Installation of electrical concrete pads</li> <li>• Installation of curbing</li> <li>• Installation of light pole bases</li> </ul>
<p>Week of May 23<sup>rd</sup></p>	<ul style="list-style-type: none"> <li>• Completion of sidewalks of Sewall to Barton</li> <li>• Next work zone demolition between <u>Barton &amp; Washington</u> <ul style="list-style-type: none"> <li>• Sidewalk &amp; curbing demolition</li> <li>• Sidewalk gravel base installation</li> <li>• Roadway demolition</li> </ul> </li> <li>• Sidewalk vault repairs</li> </ul>

Note: Schedule is subject to change based on weather & material availability.

Issue Date: May 12, 2022

By: Bobrek Engineering & Construction, LLC

**Please visit the Utility Improvement Project Page link at:**

<https://www.salem.com/city-engineer/pages/essex-street-roadway-improvements-projects>

