



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: October 9th – October 20th

General Project Information:

- City Engineer reviewing project submittals.
- Project work hours: 7am – 3:30pm.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of October 9 th	<ul style="list-style-type: none">• The Contractor will be installing the water main on Forest Ave.• The Contractor will be installing the drain system and force main on Forest Ave.• The Contractor will continue the Forest River Park Ballfield work.
Week of October 16 th	<ul style="list-style-type: none">• The Contractor will be installing the drain system and force main on Forest Ave.• The Contractor will continue the Forest River Park Ballfield work.

Issue Date: October 5, 2017

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

