



Summer, Norman, & Chestnut Street
Roundabout Reconstruction Project
Three Week Look Ahead: September 12th – October 2nd

General Project Information:

- Project work hours: 7am – 5:00pm for day work
- Project work limits: Intersection of Summer, Norman, & Chestnut Street

Projected Construction Activities:

Week of September 12 th	<ul style="list-style-type: none">• Contractor to loam/seed & clean up corners of intersection – <u>Monday (9/13) & Tuesday (9/14)</u>• Contractor to pave center island – <u>Wednesday 9/15</u>• Temporary traffic management will be maintained.
Week of September 19 th	<ul style="list-style-type: none">• Contractor to perform final cleanup & punch list.• Temporary traffic management will be maintained.
Week of September 26 th	<ul style="list-style-type: none">• Contractor to adjust grades of existing manholes.• <u>TENTATIVE</u>– Final Paving Activities – Roadway Milling & Final Paving (<u>Weather Dependent</u>)• Temporary traffic management will be maintained.

Issue Date: September 10, 2021
By Bobrek Engineering & Construction, LLC

Please visit the Roadway Improvement Project Page link at:
<https://www.salem.com/city-engineer/pages/roundabout-project-summer-norman-and-chestnut-streets>

