



Essex Street

Roadway Reconstruction Project

Two Week Look Ahead: March 21st – April 1st

General Project Information:

- Project work hours: 7am – 3:30pm for day work
- Project work limits: Essex Street from North Street to Washington Street

Projected Construction Activities:

Week of March 21 st	<ul style="list-style-type: none">• Sidewalk vault repairs initial phase completion, remaining work to be completed when sidewalks are replaced.• Comcast finalizing preliminary structures repairs.• Test-pitting.• Catch basins, manholes & lighting conduit installation.
Week of March 28 th	<ul style="list-style-type: none">• Catch basins, manholes & lighting conduit installation.• Curbing & sidewalk starting between North and Sewall St.

Issue Date: March 18, 2022

By Bobrek Engineering & Construction, LLC

Please visit the Utility Improvement Project Page link at:

<https://www.salem.com/city-engineer/pages/essex-street-roadway-improvements-projects>

