



Essex Street

Roadway Reconstruction Project

Two Week Look Ahead: April 4th – April 15th

General Project Information:

- Project work hours: 7am – 3:30pm for day work
- Project work limits: Entire project: Essex Street from North Street to Washington Street
Current work zone: North to Sewall

Projected Construction Activities:

Week of April 4 th	<ul style="list-style-type: none">• Sidewalk vault repairs initial phase completed, remaining work to be completed when sidewalks are replaced.• Full depth roadway reconstruction, phased to allow traffic to maximum extent practical.• Full work zone roadway closure (North to Sewall) for final gravel grading and binder paving. Full closure anticipated to be Wednesday through Friday (weather & work pace to determine).• When roadway is closed, full detour & signage to be implemented.
Week of April 11 th	<ul style="list-style-type: none">• Work zone paving weather backup day, anticipated to be Monday.• IF roadway closure is required, full detour & signage to be implemented• Curbing installation, first even side (YMCA), then odd side (Jerry's/Bonchon)

Issue Date: March 31, 2022

By Bobrek Engineering & Construction, LLC

Please visit the Utility Improvement Project Page link at:

<https://www.salem.com/city-engineer/pages/essex-street-roadway-improvements-projects>

