



Essex Street

Roadway Reconstruction Project

Two Week Look Ahead: April 18th – April 29th

General Project Information:

- Project work hours: 7am – 3:30pm for day work
- Project work limits: Entire project: Essex Street from North Street to Washington Street
Current work zone: North to Sewall

Projected Construction Activities:

Week of April 18 th	<ul style="list-style-type: none">• North/Summer to Crombie St Odd Side Sidewalk Reconstruction (Jerry's and Bonchon side):<ul style="list-style-type: none">○ Sidewalk demolition & gravel preparation○ Installation of lighting conduit & light pole bases○ Granite curbing installation• North/Summer to Sewall St Even Side Sidewalk Reconstruction (YMCA side):<ul style="list-style-type: none">○ Sidewalk demolition & gravel preparation○ Installation of lighting conduit & light pole bases○ Granite Curbing installation
Week of April 25 th	<ul style="list-style-type: none">• Continuation of sidewalk work• North/Summer to Sewall St Even Side Sidewalk Reconstruction (YMCA side):<ul style="list-style-type: none">○ Sidewalk demolition & gravel preparation○ Installation of lighting conduit & light pole bases○ Granite Curbing installation• Concrete placement on both odd and even sidewalks• IF work zone is complete, crew may start curb/sidewalk demolition of next block (Between Sewall and Barton Square)

Note: Schedule and Sequence is subject to change based on weather & material availability.

Issue Date: April 14, 2022

By: Bobrek Engineering & Construction, LLC

Please visit the Utility Improvement Project Page link at:

<https://www.salem.com/city-engineer/pages/essex-street-roadway-improvements-projects>

