



# Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: May 21<sup>st</sup> – June 1<sup>st</sup>

## General Project Information:

- Project work hours: 7am – 3:30pm. The City's contractor is P. Gioioso & Sons of Hyde Park, MA.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

## Projected Construction Activities:

Week of May 21 <sup>st</sup>	<ul style="list-style-type: none"><li>• The Contractor will finalize the installation of the drainage force main on Clifton Ave at Summit Ave.</li><li>• The Contractor will continue the Forest River Park drainage swale work, ballfield dugout and concession stand work.</li><li>• The Contractor will begin wetland and tree restoration plantings in the Forest River Park.</li></ul>
Week of May 28 <sup>th</sup>	<ul style="list-style-type: none"><li>• The Contractor will begin to install a new water main on Forest Park Drive for the restrooms and pool.</li><li>• The Contractor will complete the wetland and tree restoration plantings in the Forest River Park.</li><li>• The Contractor will continue the Forest River Park drainage swale work, ballfield dugout and concession stand work.</li></ul>

Issue Date: May 17, 2018

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

