



# Canal Street Phase 2A Flood Mitigation Project

## Two Week Look Ahead: July 16<sup>th</sup> – July 27<sup>th</sup>

### General Project Information:

- Project work hours: 7am – 3:30pm. The City's contractor is P. Gioioso & Sons of Hyde Park, MA.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

### Projected Construction Activities:

Week of July 16 <sup>th</sup>	<ul style="list-style-type: none"><li>• The Contractor will begin asphalt roadway milling operations on Forest Ave and Clifton Ave.</li><li>• The Contractor will continue the Forest River Park parking lot construction portion of the project.</li><li>• The Contractor will continue the Forest River Park drainage swale work, ballfield dugout and concession stand work.</li></ul>
Week of July 23 <sup>rd</sup>	<ul style="list-style-type: none"><li>• The Contractor will begin to raise water, sewer and drain castings on Forest Ave and Clifton Ave for paving operations next week.</li><li>• The Contractor will continue the Forest River Park parking lot construction portion of the project.</li><li>• The Contractor will continue the Forest River Park drainage swale work, ballfield dugout and concession stand work.</li></ul>

Issue Date: July 16, 2018

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

