

N. GRANESE & SONS, INC
59 JEFFERSON AVE
SALEM, MA 01970

(T) 781.592.8121
(F) 781.631.8466
info@ngranese.com

TWO-WEEK OUTLOOK

HIGHLAND AVE WATER MAIN CIPP LINING
CITY OF SALEM, MASSACHUSETTS

Anticipated work for the week of October 4, 2021:

Monday: Cut in bypass connection on Highland Ave

Tuesday: Make final bypass connection

Wednesday: Cut in Tee / Valves for First Street

Thursday: DAY: Lay pipe from Tee to water service at Dialysis Center
NIGHT: Tie over service connections to first street Tee

Friday: NO WORK

Anticipated work for the week of October 11, 2021:

Monday: NO WORK – Columbus Day

Tuesday: Excavation for Lining Pits

Wednesday: Excavation for Lining Pits

Thursday: Excavation for Lining Pits

Friday: Excavation for Lining Pits