



HORTON STREET WATER REPLACEMENT PROJECT

Two Week Look Ahead: March 28th – April 8th

General Project Information:

- Project work hours: 7:00am – 4:00pm for day work (except as noted)
9:00pm – 5:00am for night work (if needed)

Projected Construction Activities:

Week of March 28 th	<ul style="list-style-type: none">• The Contractor will begin installing temporary water main bypass on Horton Street.• Contractor will need to access all Horton Street properties to connect them to the temporary water bypass.• The Contractor will begin saw-cutting the roadway in preparation for water main installation.
Week of April 4 th	<ul style="list-style-type: none">• Contractor will continue connecting all Horton Street properties to the temporary water bypass.• The Contractor will begin installing water main on Horton Street

Issue Date: March 24, 2022

Please visit the Project webpage on the Engineering Department Website:
http://www.salem.com/Pages/SalemMA_Engineer/index

