

EXCAVATING



CONTRACTORS



SITE WORK



EQUIPMENT RENTAL

## Bates Elementary School

### Safe Routes to School Project

*Two Week Look Ahead: September 28<sup>th</sup> – October 9<sup>th</sup>*

General Project Information:

- Project work hours: 7:00 am – 3:30 pm for day work

Projected Construction Activities:

Week of September 28th	<ul style="list-style-type: none"><li>• Contractor J.W. Flett will continue to mobilize to the job site.</li><li>• Continue saw-cutting for drainage and granite curb.</li><li>• Relocate 6" double yellow center line along a section of Liberty Hill Ave between Nursery St. to Appleton St.</li><li>• Install temporary pedestrian sidewalks and crosswalks.</li><li>• Install drainage at Nursey St. and Liberty Hill Ave.</li><li>• Police details will be onsite to manage vehicle and pedestrian traffic around the work zones.</li></ul>
Week of October 5th	<ul style="list-style-type: none"><li>• Install drainage at Appleton St. and Liberty Hill Ave.</li><li>• Start installation of granite curb and concrete sidewalks at Nursey Street and Liberty Hill Ave</li><li>• Start granite curb and concrete sidewalks in-front of Bates School.</li><li>• Police details will be onsite to manage vehicle and pedestrian traffic around the work zones.</li></ul>

Issue Date: September 24, 2020

**Please visit the Utility Improvement Project Page link at:**

<https://www.salem.com/city-engineer/pages/safe-route-school-projects-0>