nationalgrid

Tremont St, Churchill St, Sylvan St, Japonica Ave, Deveraux St

Gas Main Replacement Project

To follow the updates of this project, please visit the link below: https://www.salem.com/city-engineer/pages/2021-national-grid-main-replacement-projects

Two Week Look Ahead:

December 06 - December 17

General Project Information:

Project work hours: 7am – 3pm, Mon-Fri

Projected Construction Activities:

Week of December 06	 Contractor will install new gas services Customers will be contacted prior to pick a day/time that works best for them Customers will be without gas for approximately 1-3 hours, and a tech will come back to turn on all gas appliances Police details to be on site to manage traffic around work zones
Week of December 13	 Weather pending, planned last week of construction Contractor will be performing live gas work at designated pits Police details to be on site to manage traffic around work zones
Any questions or concerns, please contact: Dana Wolkiewicz National Grid Supervisor Cell - (781) 697-4631 Email - Dana.Wolkiewicz@nationalgrid.com	