



Tremont St, Churchill St, Sylvan St, Japonica Ave, Deveraux St Gas Main Replacement Project

To follow the updates of this project, please visit the link below:
<https://www.salem.com/city-engineer/pages/2021-national-grid-main-replacement-projects>

Two Week Look Ahead:

July 12 - July 23

General Project Information:

Project work hours: 7am – 3pm, Mon-Fri

Projected Construction Activities:

Week of July 12	<ul style="list-style-type: none">• BEGIN CONSTRUCTION• Contractor will dig test holes throughout project scope location (starting on Tremont St) -- 1 to 3 days• Contractor will install new gas main (starting on Tremont St)• No gas interruptions at this point• Police details to be on site to manage traffic around work zones
Week of July 19	<ul style="list-style-type: none">• Contractor will install new gas main (starting on Tremont St)• No gas interruptions at this point• Police details to be on site to manage traffic around work zones

Any questions or concerns, please contact:

Dana Wolkiewicz

National Grid Supervisor

Cell - (781) 697-4631

Email - Dana.Wolkiewicz@nationalgrid.com