



Kimberley Driscoll
Mayor

DAVID H. KNOWLTON, P.E.
CITY ENGINEER

CITY OF SALEM
SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970
Phone: (978) 619-5673
Fax: (978) 745-0349

**Este es un aviso importante
por favor asegúrese que sea traducido**

Canal Street Roadway Improvement Project
Two Week Look Ahead
Weeks of: May 1st and May 8th

Issue Date: **May 1, 2017**
Contractor: McCourt Construction
Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)
Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of May 1st

- Continue installing drainage in front of McDonald's
- Finish installing curb along side streets and "bump outs" on Canal Street from Loring Liquors to Forest Avenue
- Continue pouring sidewalks on northbound side of Canal Street from Loring Liquors to Forest Avenue
- Begin pouring concrete driveways on southbound side of Canal street (Broadway to Forest Avenue)
- Begin excavating along shared-use path to expose existing retaining wall for removal

Week of May 8th

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department
Phone 978.619.5673
Email: ccripps@salem.com

Two Week Look Ahead
Canal Street Roadway Improvement
Project
Page 2

- Continue excavating along shared-use path to expose existing retaining wall for removal
- Begin removing existing retaining wall along shared-use path
- Begin sidewalk excavation on southbound side of Canal Street from Ocean Avenue to Roslyn Street
- Continue pouring concrete driveways along the northbound and south bound side of Canal Street