

Kimberley Driscoll Mayor

DAVID H. KNOWLTON, P.E. CITY ENGINEER

CITY OF SALEM

SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970

Phone: (978) 619-5673 Fax: (978) 745-0349

Este es un aviso importante por favor asegúrese que sea traducido

Canal Street Roadway Improvement Project

Two Week Look Ahead Weeks of: June 5th and June 12th

Issue Date: <u>June 5, 2017</u>

Contractor: McCourt Construction

Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)

Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of June 5th

- Finish removing existing retaining wall along shared-use path
- Continue grading along shared-use path for proposed walkway and proposed retaining wall
- Continue excavating on Canal Street from Ocean Avenue to Hersey Street
- Excavate sidewalk from Ocean Avenue to St Paul Street
- Begin forming and pouring retaining wall in shared-use path

Week of June 12^{tth}

- Pouring light-weight foam concrete from Hersey Street to Ocean Avenue
- Backfilling roadway from Hersey Street to Ocean Avenue

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department Phone 978.619.5673 Email:ccripps@salem.com Two Week Look Ahead Canal Street Roadway Improvement Project Page 2

- Installing conduit and handholes from Hersey Street to Ocean Avenue
- Continue forming and pouring retaining wall in shared-use path