



Kimberley Driscoll
Mayor

DAVID H. KNOWLTON, P.E.
CITY ENGINEER

CITY OF SALEM
SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970
Phone: (978) 619-5673
Fax: (978) 745-0349

**Este es un aviso importante
por favor asegúrese que sea traducido**

Canal Street Roadway Improvement Project
Two Week Look Ahead
Weeks of: July 3rd and July 10th 2017

Issue Date: **July 3, 2017**
Contractor: McCourt Construction
Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)
Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of July 3rd (no construction July 4th)

- Continue to form and pour retaining wall in shared-use path
- Backfill new retaining wall, set conduits, and handholes (share-use path)
- Excavate for full depth from Hersey Street to Forest Avenue
- Remove excess soil from Hersey Street to Forest Avenue
- Set curb between Broadway and McDonald's

Week of July 10th

- Prep for sidewalk work between Broadway and McDonald's
- Continue to form and pour retaining wall in shared use path
- Backfill new retaining wall, set conduits, and handholes

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department
Phone 978.619.5673
Email: ccripps@salem.com

- Finish excavation from Hersey Street to Forest Avenue
- Pour lightweight foam concrete from Hersey to Forest Ave.