

### Kimberley Driscoll Mayor

DAVID H. KNOWLTON, P.E. CITY ENGINEER

### **CITY OF SALEM**

SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970

Phone: (978) 619-5673 Fax: (978) 745-0349

Este es un aviso importante por favor asegúrese que sea traducido

## Canal Street Roadway Improvement Project

# Two Week Look Ahead Weeks of: July 31<sup>st</sup> and August 7<sup>th</sup> 2017

Issue Date: <u>July 31, 2017</u>

Contractor: McCourt Construction

Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)

Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

#### **Construction Activities:**

Week of July 31st

- Finish setting conduits and pull boxes for traffic signals as Washington Street-Mill Street intersection
- Continue to forming and pouring retaining wall in shared-use path
- Backfilling new retaining wall, setting conduits, handholes and light pole foundations
- Removing ledge at the Jefferson Avenue-Canal Street traffic island and preparing to pave
- Pouring sidewalk on Canal Street (southbound) between St. Paul Street and Forest Avenue

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department Phone 978.619.5673 Email:ccripps@salem.com Two Week Look Ahead Canal Street Roadway Improvement Project Page 2

Week of August 7<sup>th</sup>

- Continue forming and pouring retaining wall in shared-use path
- Backfilling new retaining wall, setting conduits, handholes, and light pole foundations

January 7, 2016

- Backfilling and grading shared-use path
- Paving islands at Jefferson Avenue-Loring Avenue intersection
- Setting conduits and pull boxes for new traffic signals at Jefferson Avenue-Loring Avenue intersection
- Continue pouring sidewalk on Canal street ( southbound) between St. Paul street and Forest Avenue