



Canal Street Water, Sewer & Drain Project

Two Week Look Ahead: July 8th – July 19th

Administrative Tasks:

- City Engineer and Woodard & Curran reviewing project submittals.
- Traffic management was approved by the City. Final plan is attached.
- Project work hours: 7am – 3:30pm. Canal Street will be open during non-work hours.

Construction Activities:

<p>Week of July 8th</p>	<p>Public Works Dept. will be performing water main shut downs on Tuesday morning July 9th in the vicinity of Kimball Road. City notification is attached – and was distributed to abutters affected.</p> <p>Contractor mobilization to the project site. Staging area across from Crosby's Market & adjacent to florist.</p> <p>Contractor installing temporary water bypass at Ocean & Broadway, Meadow & Forest streets at the end of the week. Water services may be temporarily impacted during these procedures, advanced notification will be provided to those affected.</p>
<p>Week of July 15th</p>	<p>Contractor to complete temporary water main bypass installation at above noted locations.</p> <p>Contractor to implement traffic management plan and start working on first phase of construction at the Ocean & Broadway intersection.</p> <p>Contractor to utilize detour route when two-way traffic is not possible at this intersection due to the nature of the work.</p>

Issue Date: July 8, 2013

Prepared For: Salem Chamber of Commerce and Canal Street Task Force

Prepared By: Salem Engineering and Woodard & Curran

